QC ABSTRACT

NAME OF WORK: Providing asphalting to Prakruthi Layout at Kenchenahalli in Chowdeshwari Ward No-02 of Yelahanka Sub Division

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	GSB	SIEVE ANALYSIS	One Test		1	1
2	WMM	Sieve Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
3	DBM	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral Aggregate	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
4	BC	SIEVE ANALYSIS	One Test		1	1
		STRIPPING VALUE	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		IMPACT VALUE	One Test		1	1
		Specific gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshal Stability	One Test		1	1
		Marshal flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
5	BITUMEN	Ductility	One Test		1	1
		Softening Point	One Test		1	1
		Penetration	One Test		1	1
		Flash Point	One Test		1	1
		Fire Point	One Test		1	1
6	TACK COAT	Rate of spread	One Test		1	1

A.E.E

TEST RESULTS OF GRADATION FOR GSB
(IS 2386:(Part 1) 1963 (RA2011)

Lab ID	:	**CP-RW-2023-04-24-28** **Date: 26-12-22**
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	Providing asphalting to Prakruthi Layout at Kenchenahalli in Chowdeshwari Ward No-02 of Yelahanka Sub Division
Agency	:	Sri. Sambashiva, No:04, 3rd Main Road, Chamundeshwari L/O Doddabommasandra, Vidyaranyapura, Bangalore-560097
Customer Reference	:	BBMP/EE/YNK.D/EPMT-12/W.O/ /2022-23
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	24-12-22
Type of Mix	:	GSB (Granular Sub Base)
Date of Test	:	24-12-22
Oven Dry Weight	:	10000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec. Limit Vide Table 400.1 MORTH Specification
75	0	0	0	100	100
53	997	997	9.97	90.03	80-100
26.5	1685	2682	26.82	73.18	55-90
9.5	1292	3974	39.74	60.26	35-65
4.75	1490	5464	54.64	45.36	25-55
2.36	1764	7228	72.28	27.72	20-40
0.425	1666	8894	88.94	11.06	10-25
0.075	1106	10000	100.00	0.00	0-5

TESTS ON FILLER SCREEN MATERIALS

Sl no	Particulars	Test results	Spec.Limit Vide Table
1	Liquid Limit, %	21.33%	Maximum 25
2	Plasticity index, %	Non plastic	Maximum 6

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Agency/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR DBM
(IS 2386:(Part 1) 1963 (RA2011)

Date: 29-01-23

Lab ID	:	CP-RW-2023-04-24-28
Customer	:	Assistant Executive Engineer, Yelahanka Sub Division, BBMP, Bangalore.
Address	:	Yelahanka Sub Division, BBMP, Bangalore.
Project Name	:	Providing asphalting to Prakruthi Layout at Kenchenahalli in Chowdeshwari Ward No-02 of Yelahanka Sub Division
Agency	:	Sri. Sambashiva, No:04, 3rd Main Road, Chamundeshwari L/O Doddabommasandra, Vidyaranyapura, Bangalore-560097
Customer Reference	:	BBMP/EE/YNK.D/EPMT-12/W.O/ /2022-23
Source of Sample	:	Sample supplied by Agency
Date of Receipt	:	28-01-23
Type of Mix	:	DBM (Dense Bituminous Macadam)
Date of Test	:	28-01-23

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	W1	500	500
2	Weight of the sample After extraction	W2	479.5	479
3	Initial weight of Paper	W3	4	4
4	Final weight of Paper	W4	6	6
5	Increase in weight of Filter Paper	W5=W4-W3	2	2
6	Bitumen percentage	$\frac{W1-W2+W5}{W1} \times 100$	4.50	4.60
7	Average percentage	%	4.55	

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

A.E.E

Lab ID : CP-RW-2023-04-24-28 Date: 31-01-23

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 474.5

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.5	62.5	53-71
2.36	88	266	56.1	43.9	42-58
1.18	29	295	62.2	37.8	34-48
0.6	11	306	64.5	35.5	26-38
0.3	46	352	74.2	25.8	18-28
0.15	45	397	83.7	16.3	12-20
0.075	55	452	95.3	4.7	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 475

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.8	99.2	90-100
9.5	62	66	13.9	86.1	70-88
4.75	112	178	37.5	62.5	53-71
2.36	88	266	56.0	44.0	42-58
1.18	29	295	62.1	37.9	34-48
0.6	11	306	64.4	35.6	26-38
0.3	46	352	74.1	25.9	18-28
0.15	45	397	83.6	16.4	12-20
0.075	55	452	95.2	4.8	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.
All information Furnished by Agency/ Representative
Any correction in the report will make this report invalid.
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 30 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

A.E.E

End of Report